

CONTROL MEASURE GROUP	CONTROL MEASURE	APPL.	KEY	CONTROL MEASURE CHARACTERISTICS	TEMP.	PERMIT
VEGETATIVE SOIL COVER	TEMPORARY SEEDING		(TS)	PROVIDES QUICK TEMPORARY COVER TO CONTROL EROSION WHEN PERMANENT SEEDING IS NOT DESIRED OR TIME OF YEAR IS INAPPROPRIATE.		
	PERMANENT SEEDING	X	(PS)	PROVIDES PERMANENT VEGETATIVE COVER TO CONTROL EROSION, FILTERS SEDIMENT FROM WATER. MAY BE PART OF FINAL LANDSCAPE PLAN.		X
	DORMANT SEEDING		(DS)	SAME AS PERMANENT SEEDING EXCEPT IS DONE DURING DORMANT SEASON. HIGHER RATES OF SEED APPLICATION ARE REQUIRED.		
	SODDING		(SO)	QUICK PERMANENT COVER TO CONTROL EROSION. QUICK WAY TO ESTABLISH VEGETATION. FILTER STRIP. CAN BE USED ON STEEP SLOPES OR IN DRAINAGEWAYS WHERE SEEDING MAY BE DIFFICULT.		
	GROUND COVER		(GC)	PROVIDES GROUND COVER, SHRUBS AND TREES IN ADDITION TO PERMANENT VEGETATION. MAY BE USED AS PART OF A FINAL LANDSCAPE PLAN ALONG WITH SHRUBS AND TREES.		
NON VEGETATIVE SOIL COVER	MULCHING		(M)	ADDED INSURANCE OF A SUCCESSFUL TEMPORARY OR PERMANENT SEEDING. CONTROLS UNWANTED VEGETATION AND PRESERVES MOISTURE. PROVIDES COVER WHERE VEGETATION CANNOT BE ESTABLISHED.		
	AGGREGATE COVER		(AG)	PROVIDES SOIL COVER ON ROADS AND PARKING LOTS AND AREAS WHERE VEGETATION CANNOT BE ESTABLISHED. PREVENTS MUD FROM BEING PICKED UP AND TRANSPORTED OFF-SITE.		X
	PAVING	X	(P)	PROVIDES PERMANENT COVER ON PARKING LOTS AND ROADS OR OTHER AREAS WHERE VEGETATION CANNOT BE ESTABLISHED.		X
	EROSION BLANKET		(EB)	PROVIDES QUICK TEMPORARY COVER TO CONTROL EROSION WHEN PERMANENT SEEDING TIME OF YEAR IS INAPPROPRIATE AND IN SLOPED AREAS.		
	RIDGE DIVERSION		(RD)	TYPICALLY USED ABOVE SLOPES. USED WHERE AN EXCESS OF SOIL IS AVAILABLE.		
DIVERSIONS	CHANNEL DIVERSION		(CD)	TYPICALLY USED AT TOP OR BASE OF SLOPES. USED WHEN EXCESS SOIL IS NOT AVAILABLE.		
	COMBINATION DIVERSION		(DC)	TYPICALLY USED ANYWHERE ON A SLOPE. SOIL TAKEN OUT OF CHANNEL IS USED TO BUILD THE RIDGE.		
	CURB AND GUTTER	X	(CG)	SPECIAL CASE OF DIVERSION USED IN CONJUNCTION WITH A STREET TO DIVERT WATER FROM AN AREA NEEDING PROTECTION.		X
WATERWAYS	BENCHES		(B)	SPECIAL CASE OF DIVERSION CONSTRUCTED WHEN WORKING ON CUT SLOPES TO SHORTEN LENGTH OF SLOPE AND ADD SLOPE STABILITY.		
	BARE CHANNEL		(BC)	PROVIDES MEANS OF CONVEYING RUNOFF TO DESIRED LOCATION. MAY BE USED TO DRAIN DEPRESSIONAL AREAS. ONLY APPLICABLE WHEN VELOCITY OF FLOW IS VERY LOW.		
	VEGETATIVE CHANNEL		(VC)	PROVIDED ADDED STABILITY TO CHANNEL. USED WHEN VELOCITY OF FLOW IS NOT EXTREMELY FAST.		
	LINED CHANNEL		(LC)	USED WHEN VEGETATION WILL NOT PROTECT THE CHANNEL AGAINST HIGH VELOCITIES OF FLOW OR WHERE VEGETATION CANNOT BE ESTABLISHED.		
	ROCK CHECKS		(RC)	PROVIDES AN ENERGY DISSIPATOR ALONG A LENGTHY CHANNEL TO REDUCE VELOCITY OF STORMWATER.		
ENCLOSED DRAINAGE	STORM SEWER	X	(ST)	CAN BE USED TO CONVEY SEDIMENT LADEN WATER TO SEDIMENT BASIN OR IN CONJUNCTION WITH A WATERWAY.		X
	UNDERDRAIN		(UD)	USED TO LOWER WATER TABLE AND INTERCEPT GROUNDWATER FOR BETTER VEGETATION GROWTH AND SLOPE STABILITY. USED TO CARRY BASE FLOW IN WATERWAYS AND TO DEWATER SEDIMENT BASINS.		
	STRAIGHT PIPE SPILLWAY		(SS)	USED FOR RELATIVELY SMALL VERTICAL DROPS AND SMALL FLOWS OF WATER.		
SPILLWAYS	DROP INLET PIPE SPILLWAY		(DIS)	SAME AS PIPE SPILLWAY EXCEPT LARGER FLOWS AND LARGE VERTICAL DROPS CAN BE ACCOMMODATED.		
	WEIR SPILLWAY		(W)	USED FOR RELATIVELY SMALL VERTICAL DROPS AND FLOWS MUCH GREATER THAN PIPE STRUCTURES.		
	BOX INLET WEIR SPILLWAY		(BS)	SAME AS WEIR SPILLWAY EXCEPT LARGER FLOWS CAN BE ACCOMMODATED BECAUSE OF LOWER WEIR LENGTH.		
OUTLETS	LINED APRON		(LA)	PROTECTS DOWNSTREAM CHANNEL FROM HIGH VELOCITY OF FLOW DISCHARGING FROM STRUCTURES.		
	STONE RIP RAP	X	(RR)	USED AS AN ENERGY DISSIPATOR AT OUTLET STRUCTURES TO REDUCE VELOCITIES.		
SEDIMENT BASINS	EMBANKMENT SEDIMENT BASIN		(ES)	USED WHERE TOPOGRAPHY LENDS ITSELF TO CONSTRUCTING A DAM AND EARTH FILL IS AVAILABLE.		
	EXCAVATED SEDIMENT BASIN		(XS)	USED WHERE EMBANKMENT COULD CAUSE A HAZARD DOWNSTREAM IN CASE OF FAILURE AND WHEN EXCESS EARTH FILL IS NOT AVAILABLE.		
	COMBINATION SEDIMENT BASIN		(CS)	USED WHEN TOPOGRAPHY IS SUITABLE BUT ADDITIONAL CAPACITY IS NEEDED.		
SEDIMENT FILTERS	BARRIER FILTER	X	(BF)	USED FOR SINGLE LOTS OR DRAINAGE AREAS LESS THAN 1/2 ACRE TO FILTER SEDIMENT FROM RUNOFF.		X
	VEGETATIVE FILTER		(VF)	USED ALONG DRAINAGE WAYS OR PROPERTY LINES TO FILTER SEDIMENT FROM RUNOFF. SIZE MUST BE INCREASED IN PROPORTION TO DRAINAGE AREA.		
	FILTER BASKET	X	(FB)	USED FOR FILTERING SEDIMENT WITHIN THE ROADWAY BEFORE ENTERING THE STORM SEWER.		X
MUD AND DUST CONTROL	INLET PROTECTION		(IP)	USED FOR FILTERING SEDIMENT WITHIN GRASS AREAS BEFORE WATER ENTERS THE STORM SEWER.		
	STABILIZED CONST. ENTRANCE	X	(SE)	PREVENT MUD FROM BEING PICKED UP AND CARRIED OFF-SITE.		X
	DUST AND TRAFFIC CONTROL	X	(DT)	PREVENTS DUST FROM LEAVING CONSTRUCTION SITE.		X

STABILIZATION TYPE	JAN.	FEB.	MAR.	APR.	MAY	JUNE	JULY	AUG.	SEPT.	OCT.	NOV.	DEC.
PERMANENT SEEDING			A			*	*					

A SALT TOLERANT HYDROSEED TURF SEED – CLESEN PREMIUM MIX

* IRRIGATION NEEDED DURING JUNE AND JULY

** IRRIGATION NEEDED FOR 2 TO 3 WEEKS AFTER APPLYING SOD.

EROSION CONTROL NOTES

- All sedimentation and erosion control regulations shall be adhered to per City of Crystal Lake requirements
- All erosion control measures shall be installed prior to the start of construction.
- No land disturbing activities shall not commence until approval to do so has been received by governing authorities. In addition to, no land clearing or grading shall begin until all perimeter erosion and sediment control measures have been installed. (Including storm water pollution prevention plan per the development criteria.)
- If any additional soil erosion measures are deemed necessary by the City Engineer or his representative. These measures must be immediately implemented by the contractor.
- The general contractor shall strictly adhere to the storm water pollution prevention plan (swppp) during construction operations.
- All topsoil shall be stripped prior to filling
- All exposed areas shall be seeded as specified within 14 days of final grading.
- Should construction stop for longer than 14 days, the site shall be seeded as specified.
- Sediment and erosion control measures shall be inspected at least once every seven (7) days and within 24 hours of a rainfall exceeding 0.5 inches during a 24-hour period or more frequently if required by governing NPDES general permit. All maintenance required by inspection shall commence within 24 hours and be completed within 48 hours of report.
- This plan shall not be considered all inclusive as the general contractor shall take all necessary precautions to prevent soil sediment from leaving the site.
- General contractor shall comply with all state and local ordinances that apply.
- Additional erosion and sediment control measures will be installed if deemed necessary by on site inspection.
- If installation of storm drainage system should be interrupted by weather or nighttime, the pipe ends shall be covered with filter fabric.
- General contractor shall be responsible to take whatever means necessary to establish permanent soil stabilization.
- All erosion and sediment control practices shall be maintained and repaired as needed to ensure effective performance of the required erosion control measures.
- All erosion and sediment control work shall conform to the I.D.O.T. Manual for, standards and procedures for erosion control.
- All construction will adhere to the requirements set forth in the IEPA's new construction site activities national pollutant discharge elimination system (NPDES) storm water permit.
- All roadways and driveways shall be cleaned at the end of each construction day.
- All disturbed areas shall be stabilized within 7 days of active disturbance.
- All erosion control measures shall be disposed of within 30 days of final stabilization of the site.
- Ground cover for 5:1 slopes or greater shall be established as soon as possible.
- All disturbed areas to be restored w/ 4" topsoil respread & hydroseeded unless otherwise noted on plans
- Filter Basins or Silt filter fabric shall be placed between frame and grate until vegetation is established. (see detail)
- Utilize hydroseeded on all slopes of 5:1 or greater.
 - *Mulch/hydroseed per I.D.O.T. Manual, section 251, standard specifications for road and bridge construction, (latest edition)
 - *Mulch/hydroseed method 2, procedure 3
- No dimensions shall be assumed by scaling.
- No known drain lines are present on the proposed development, if tiles are encountered during construction please notify the engineer immediately.
- No part of the proposed project is located within a flood hazard 10–100yr area a flood hazard area
- Excess material shall be placed at specified location unless otherwise specified by owner and approved by engineer for use of lot grading. Stockpiles shall be surrounded with filter fence and shall be seeded per I.D.O.T. Manual (latest addition) (temporary) if left more than 14 working days.
- General contractor shall notify all utility companies having underground utilities on site or in right-of-way prior to excavation. Contractor shall contact utility locating company and locate all utilities prior to grading start.

PHASING NOTES:

SEQUENCE OF MAJOR ACTIVITIES

The Contractor will be responsible for implementing the following erosion control and storm water management control measures. The Contractor may designate these tasks to certain subcontractors as he sees fit, but the ultimate responsibility for implementing these controls and ensuring their proper functioning remains with the Contractor. The order of activities will be as follows (refer to the Erosion and Sediment Control Plan Sheet contained in this SWPPP for details and refer to the Suggested Phasing Plan in the design drawings for construction sequencing).

- A pre-construction meeting shall be held by the Site Project Manager and the Operator's Engineer prior to land disturbing activities.
- Install perimeter silt fences and inlet protection in the locations shown on the Erosion Control plan sheets.
- Implement erosion control measures around the existing storm sewer to prevent sedimentation from infiltrating into the storm sewer system as shown on the Erosion Control plan sheets.
- Construct temporary construction exits at locations shown on the Erosion Control plan sheets.
- Begin clearing and grubbing operations if applicable. Clearing and grubbing shall be done only in areas where earthwork will be performed and only in areas where building is planned to commence within 7 days after clearing and grubbing.
- Disturbed areas of the site where Construction Activity has ceased for more than 7 days shall be temporarily seeded and watered.
- Commence site grading.
- Construct gutter inlets, area inlets, storm sewer manholes and proposed storm sewer.
- Install inlet / outlet protection around the constructed storm sewer to prevent sedimentation from infiltrating into the storm sewer system as shown on the Erosion Control plan sheets.
- Construct utilities
- Finalize pavement subgrade preparation.
- Construct all curb and gutter. Inlet protection may be removed temporarily for this construction.
- Remove inlet protection around inlets and manholes no more than 48 hours prior to placing stabilized base course.
- Install base material as required for pavement.
- Carry out final grading and seeding, sodding and planting, including rolled erosion control products where shown on the Erosion Control plan sheets.
- Remove silt fencing only after all paving is complete and exposed surfaces are stabilized.
- Remove temporary construction exits

A schedule for implementation for the activities identified above is included as Form C–3 of the SWPPP.

SPECIFICATIONS & GENERAL NOTES

NOTES:

This plan has been prepared to comply with the provisions of the NPDES Permit Number issued by the Illinois Environmental Protection Agency for Stormwater Discharges from Construction Site Activities.

1. Site Description.

- The following is a description of the construction activity which is the subject of this plan: The proposed development consists of construction of Parking lot demolition and reconfiguration, storm sewer, swales, The construction activities for site improvements will include: site clearing, grubbing, mass grading, pavement construction, installation of utilities including storm sewers, soil erosion and sedimentation control measures, as a minimum

- The following is a description of the intended sequence of major activities which will disturb soils for major portions of the construction site such as grubbing, excavation, and grading:

The sequence of the construction activities may be as follows:

See Sequence of major activities on this sheet.

- The total area of the construction site is estimated to be 6.0± acres.

The total area if the site that is estimated to be disturbed by excavation, grading, or other activities, is 6.0± acres.

2. Controls.

This section of the plan addresses the various controls that will be implemented for each of the major construction activities described in 1.b above. For each measure discussed, the contractors will be responsible for its implementation as indicated. Each such contractor has signed the required certification on forms which are attached to, and are a part of, this plan.

a. Erosion and Sediment Controls.

- (i) STABILIZATION PRACTICES. Provided below is a description of interim and permanent stabilization practices, including site-specific scheduling of the implementation of the practices. Site plans will ensure that existing vegetation is preserved where attainable and disturbed portions of the site will be stabilized. Except as provided in 2.a. (i) (A) and 2.b. stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, but in no case more than 7 days after the construction activity in that portions of the site where construction activity will not occur for a period of 21 or more calendar days.

- (A) Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceases is precluded by snow cover, stabilization measures shall be initiated as soon as practicable thereafter.

The following interim and permanent stabilization practices, as a minimum will be implemented to stabilize the disturbed area of the site:

- | | | |
|----------------------|----------------------|--------------------------------------|
| 1. Temporary Seeding | 5. Barrier filter | 9. Vegetative channel |
| 2. Permanent seeding | 6. Inlet protection | 10. Stabilized construction entrance |
| 3. Erosion Blanket | 7. Outlet protection | 11. Dust & Traffic Control |
| 4. Stone Riprap | 8. Vegetative filter | |

- (i)STRUCTURAL PRACTICES. Provided below is a description of structural practices that will be implemented, to the degree attainable, to divert flows from exposed soils, store flows or otherwise limit runoff and the discharge of pollutants from exposed areas of the site. The installation of these devices may be subject to Section 404 of the Clean Water Act.

- | | |
|------------------------------|-----------------------|
| 1. Detention basins | 5. Storm sewer system |
| 2. Vegetated drainage swales | 6. Permanent seeding |
| 3. Stone Riprap | 7. Outlet protection |
| 4. Filter fabric | 8. Inlet protection |

- Erosion Control. It shall be the Contractor's responsibility to provide adequate erosion control on the job site. The following erosion control sequence shall be adhered to:

- A pre-construction meeting shall be held by the Site Project Manager and the Operator's Engineer prior to land disturbing activities.
- Install perimeter silt fences and inlet protection in the locations shown on the Erosion Control plan sheets.
- Implement erosion control measures around the existing storm sewer to prevent sedimentation from infiltrating into the storm Control plan sheets.
- Construct temporary construction exits at locations shown on the Erosion Control plan sheets.
- Begin clearing and grubbing operations if applicable. Clearing and grubbing shall be done only in areas where earthwork will be performed and only in areas where building is planned to commence within 7 days after clearing and grubbing.
- Disturbed areas of the site where Construction Activity has ceased for more than 7 days shall be temporarily seeded and watered.
- Commence site grading.
- Construct gutter inlets, area inlets, storm sewer manholes and proposed storm sewer.
- Install inlet / outlet protection around the constructed storm sewer to prevent sedimentation from infiltrating into the storm sewer system as shown on the Erosion Control plan sheets.
- Construct utilities
- Finalize pavement subgrade preparation.
- Construct all curb and gutter. Inlet protection may be removed temporarily for this construction.
- Remove inlet protection around inlets and manholes no more than 48 hours prior to placing stabilized base course.
- Install base material as required for pavement.
- Carry out final grading and seeding, sodding and planting, including rolled erosion control products where shown on the Erosion Control plan sheets.
- Remove silt fencing only after all paving is complete and exposed surfaces are stabilized.
- Remove temporary construction exits

Any siltation of conduits, structures, or ditches shall be cleaned and maintained by the Contractor, on a weekly basis, until the seeding has taken hold. All washouts, gullies, etc. will be regraded and reseeded by the Contractor, at the Contractor's expense.

The Contractor's responsibility for erosion control shall extend throughout the construction process. The Contractor shall be responsible for cleanup of paved surfaces within and adjacent to the project.

All erosion control practices shall be in compliance with the latest revision of the "Standard Specifications for Road and Bridge Construction," by the Illinois Department of Transportation and with "Standards and Specifications for Soil Erosion and Sedimentation Control" as published by the Illinois Environmental Protection Agency.

If a topsoil stockpile location is provided and approved by the City, Contractor shall establish erosion control measures for the stockpile if it is to remain in place for more than three days. In addition, barrier filter fence shall enclose topsoil stockpile location with exception of truck access during construction hours.

c. Stormwater Management.

- (i) Provided below is a description of measures that will be installed during the construction process to control pollutants in stormwater discharges that will occur after construction operations have been completed. The installation of these devices may be subject to Section 404 of the Clean Water Act.

The practices selected for implantation were determined on the basis of the technical guidance contained in IEPA's Standard Specifications for Soil Erosion and Sedimentation Control, and other ordinances listed in the Specifications.

The stormwater pollutant control measures shall include:

- | | |
|----------------------|------------------------------|
| 1. Silt filter fence | 4. Rip-rap outlet protection |
| 2. Drainage swales | 5. Inlet protection |
| 3. Storm sewers | 6. Retention/Detention ponds |

- (ii)Velocity dissipation devices will be placed at discharge locations and along the length of any outfall channel as necessary to provide a non-erosive velocity flow from the structure to a water course so that the natural physical and biological characteristics and functions are maintained and protected (e.g., maintenance of hydrologic conditions, such as the hydroperiod and hydrodynamics present prior to the initiation of construction activities).

Stormwater Management Control includes

- | | |
|------------------------|---------------------|
| 1. Stone Riprap | 2. Filter fabric |
| 3. Vegetative channels | 4. Inlet protection |

3. Other Controls.

- (i) Waste Disposal. The solid waste materials including trash, construction debris, excess construction materials, machinery, tools and other items will be collected and disposed off-site by the contractor. The contractor is responsible to acquire any permit required for such disposal. Burning on the site will not be permitted. No solid materials, including building materials, shall be discharged into Waters of the State, except as authorized by a Section 404 permit.

- (ii) The provisions of this plan shall ensure and demonstrate compliance with applicable State and/or local waste disposal, sanitary sewer or septic system regulations.

The sanitary sewage will be discharged to the proposed sanitary sewer constructed per IEPA and local standards.

a. Approved State or Local Plans.

The management practices, controls and other provisions contained in this plan are at least as protective as the requirements contained in the Illinois Environmental Protection Agency's Standards and Specifications for Soil and Sediment Control dated October 1987, Illinois Procedures and Standards for Urban Soil Erosion and Sedimentation Plan, and the Municipal Subdivision Ordinance. Requirements specified in sediment and erosion control site plans or site permits or stormwater management or site plans or site permits approved by local officials that are applicable to protecting surface water resources are, upon submittal of an NOI to be authorized to discharge under this permit, incorporated by reference and are enforceable under this permit even if they are not specifically included in the plan.

b. Maintenance.

The following is a description of procedures that will be used to maintain, in good and effective operating conditions, vegetation, erosion and sediment control measures and other protective measures identified in this plan and Standard Specifications.

Vegetative erosion control measures: The vegetative growth of temporary and permanent seeding, sodding, vegetative channels, vegetative filter, etc. shall be maintained periodically and supply adequate watering and fertilizer. The vegetative cover shall be removed and reseeded as necessary.

Silt filter fence: The damaged silt filter fence shall be restored to meet the standards or removed and replaced as needed.

Rip-rap outlet protection: It shall be inspected after high flows for any scour beneath the Rip-rap or for stones that have been dislodged. It shall be repaired immediately.

Inlet Protection: Shall be inspected and emptied of silt if filled as required.

Disturbed areas shall be stabilized with temporary or permanent measures within 7 calendar days following the end of active disturbance, or redistribution, consistent with the following criteria:

- (i) Appropriate temporary or permanent stabilization measures shall include seeding, mulching, sodding, and/or non-vegetative measures.
- (ii) Areas having slopes greater than 12 percent shall be stabilized with sod, mat, or blanket in combination with seeding or equivalent.

Soil storage piles containing more than 10 cu. yds. of material shall not be located with a downslope drainage length less than 25 feet to a roadway or drainage channel. Filter barriers, including straw bales, filter fence, or equivalent, shall be installed immediately on the down slope of the piles.

4. Inspections.

The Owner, or Owner's representative shall provide qualified personnel to inspect disturbed areas of the construction site which have not been finally stabilized, structural control measures and location where vehicles enter or exit the site. Such inspections shall be conducted at least once every seven (7) calendar days within 24 hours of the end of a storm that is 0.5 inches or greater or equivalent snowfall.

- Disturbed areas and areas used for storage of materials that are exposed to precipitation shall be inspected for evidence of, or the potential for, pollutants entering the drainage system. Erosion and sediment control measures identified in the plan shall be observed to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving waters. Locations where vehicles enter or exit the site shall be inspected for evidence of off-site sediment tracking.

- Based on the results of the inspection, the description of potential pollutant sources identified in section 1 above and pollution prevention measures identified in section 2 above shall be revised as appropriate as soon as practicable after such inspection. Any changes to this plan resulting from the required inspections shall be implemented within 7 calendar days following the inspection.

- A report summarizing the scope of the inspection, name(s) and qualifications of personnel making the inspection, the date(s) of the inspection, major observations relating to the implementation of this stormwater pollution prevention plan and actions taken in accordance with section 4.b. shall be made and retained as part of the plan for at least three (3) years after the date of the inspection. The report shall be signed in accordance with Part VI.G of the general permit.

- If any violation of the provisions of this plan is identified during the conduct of the construction work covered by this plan, the Resident Engineer or Resident Technician shall complete and file an "Incidence of Noncompliance" (ION) report for the identified violation. The Resident Engineer or Resident Technician shall use forms provided by the Illinois Environmental Protection Agency and shall include specific information on the cause of noncompliance, actions which were taken to prevent any further causes of noncompliance, and a statement detailing any environmental impact which may have resulted from the noncompliance. All reports of noncompliance shall be signed by a responsible authority in accordance with Part VI. G of the general permit. The report of noncompliance shall be mailed to the following address:

Illinois Environmental Protection Agency
Division of Water Pollution Control
Attn: Compliance Assurance Section
2200 Churchill Road
Post Office Box 19276
Springfield, Illinois 62794–9276

5. Non-Stormwater Discharges.

Except for flows from fire fighting activities, sources of non-stormwater that may be combined with stormwater discharges associated with the industrial activity addressed in this plan, are described below:

- Water main flushing
- Fire hydrant flushing
- Watering for dust control
- Irrigation drainage for vegetative growth for seeding, etc..

The pollution prevention measures, as described below, will be implemented for non-stormwater components of the discharge:

The fire hydrant and water main shall not be flushed directly on the exposed area of sub grade of the pavement. Hoses shall be used to direct the flow into the storm sewer system, if available.

The erosion due to irrigation of seeding shall be considered minor.

Contractor to provide the above non-stormwater discharged control to the standard specification required by the City or the approved equal.

CONSTRUCTION SEQUENCE

- File scormwater NPDES permit with the IEPA at least 30 days prior to beginning work.
- Install all permanent and temporary erosion control practices, i.e. diversions, vegetated swales, stabilized construction entrances, temporary silt basins, polymer systems, and silt fences.
- Construct temporary sediment basins.
- City inspection and signoff.
- Existing parking lot demolition, strip topsoil.
- Install all underground utilities.
- Stabilize stockpiles with vegetative cover and additional erosion control measures.
- City inspection and signoff.
- Moss grading and construction of curb, sidewalk, and pavement.
- Add additional soil erosion and sediment control as needed. In particular the CLSO requirement for stabilization within 14 days of temporary or permanent cessation of grading must be met and will be vigorously enforced by the City.
- Disk disturbed pervious areas to restore infiltration prior to topsoil placement and vegetation.
- Permanent site stabilization.
- City inspection.

BID ONLY

DRAWN BY: CWF JOB DATE: 2016
APPROVED: JFV JOB NUMBER: 86150398
CAD DATE: 3/9/2016 1:24:18 PM
CAD FILE: \\hrgmhnas\Data\86150398\CAD\Dwgs\C\86150398–Details.dwg

BAR IS ONE INCH ON
OFFICIAL DRAWINGS,
0" = 1"
IF NOT ONE INCH,
ADJUST SCALE ACCORDINGLY.

NO.	DATE	BY	REVISION DESCRIPTION



ILLINOIS DESIGN FIRM # 184.001322
420 N. FRONT STREET, SUITE 100
McHENRY, ILLINOIS 60050
PHONE: 815.385.1778 | TOLL FREE: 800.728.7805
FAX: 815.385.1781 | HRGreen.com






McHENRY COUNTY COLLEGE
PARKING LOT A RECONSTRUCTION
CRYSTAL LAKE, ILLINOIS


CIVIL SITEWORK
EROSION CONTROL SPECIFICATIONS

SHEET NO.

C–09




CONCRETE WASHOUT AREA



- NOTES:
1. CONTAINMENT MUST BE STRUCTURALLY SOUND AND LEAK FREE AND CONTAIN ALL LIQUID WASTES.
 2. CONTAINMENT DEVICES MUST BE OF SUFFICIENT QUANTITY OR VOLUME TO COMPLETELY CONTAIN THE LIQUID WASTES GENERATED.
 3. WASHOUT MUST BE CLEANED OR NEW FACILITIES CONSTRUCTED AND READY TO USE ONCE WASHOUT IS 75% FULL.
 4. WASHOUT AREA(S) SHALL BE INSTALLED IN A LOCATION EASILY ACCESSIBLE BY CONCRETE TRUCKS.
 5. ONE OR MORE AREAS MAY BE INSTALLED ON THE CONSTRUCTION SITE AND MAY BE RELOCATED AS CONSTRUCTION PROGRESSES.
 6. AT LEAST WEEKLY REMOVE ACCUMULATION OF SAND AND AGGREGATE AND DISPOSE OF PROPERLY.

ALTERNATIVE CONCRETE WASHOUT AREA

PORTABLE CONCRETE WASHOUT CONTAINER




CONCRETE WASHOUT SYSTEMS


PO Box 2604
Carmichael, CA. 95609
Phone: 1.877.292.7468
Fax: 1.916.244.0403
info@concretewashout.com
www.concretewashout.com
Patent Pending

REV. 04/06

TRACKING DETAIL



TREE PROTECTION - FENCING




- NOTES:
1. The fence shall be located a minimum of 1 foot outside the drip line of the tree to be saved and in no case closer than 5 feet to the trunk of any tree.
 2. Fence posts shall be either standard steel posts or wood posts with a minimum cross sectional area of 3.0 sq. in.
 3. The fence may be either 40" high snow fence, 40" plastic web fencing or any other material as approved by the engineer/inspector.

REFERENCE	
Project	
Designed	Date
Checked	Date
Approved	Date



STANDARD DWG. NO.
IL-690
SHEET 1 OF 1
DATE 4-7-94




INSTALL 6" OF WOOD CHIPS IN AREAS WHERE EQUIPMENT OPERATES. PROTECT TRUNK WITH PLANKING TO REDUCE SCARRING BY EQUIPMENT. REMOVE PLANKING, MATTING, AND MULCH AS SOON AS OPERATIONS ARE FINISHED.

TYP. TREE TRUNK PROTECTION DETAIL

SCALE: NTS


CUT ROOTS CLEANLY AT 80°. IF TEARING OCCURS, CUT JUST BEYOND BEGINNING OF TEAR. BACKFILL ALL CUT ROOTS IMMEDIATELY.



TYP. ROOT PRUNING DETAIL

SCALE: NTS

STOCKPILE DETAIL



BID ONLY

DRAWN BY: CWF
APPROVED: JFV
CAD DATE: 3/9/2016 1:24:18 PM
CAD FILE: \\hrgmhnas\Data\86150398\CAD\Drawings\C\86150398-Details.dwg

JOB DATE: 2016
JOB NUMBER: 86150398

BAR IS ONE INCH ON OFFICIAL DRAWINGS.
0" = 1"
IF NOT ONE INCH, ADJUST SCALE ACCORDINGLY.

NO.	DATE	BY	REVISION DESCRIPTION



ILLINOIS DESIGN FIRM # 184.001322
420 N. FRONT STREET, SUITE 100
McHENRY, ILLINOIS 60050
PHONE: 815.385.1778 | TOLL FREE: 800.728.7805
FAX: 815.385.1781 | H3Green.com




McHENRY COUNTY COLLEGE
PARKING LOT A RECONSTRUCTION
CRYSTAL LAKE, ILLINOIS

CIVIL SITEWORK
EROSION CONTROL DETAILS

SHEET NO.

C-11

- 1 TRENCH BACKFILL TO SUBGRADE AND WITHIN 2 FEET OF PROPOSED PAVEMENT, DRIVEWAY, CURB AND GUTTER OR SIDEWALK. TRENCH BACKFILL MATERIALS SHALL BE IDOT APPROVED GRADATION CA-6, GRADE 7, 8, OR 9 COMPACTED TO 90% OF MODIFIED PROCTOR DENSITY. IN NON-STRUCTURAL AREAS BACKFILL WITH APPROVED EXCAVATED MATERIALS.
- 2 INITIAL BACKFILL TO DEPTH AS INDICATED. MATERIAL SHALL BE IDOT APPROVED GRADATION CA-6, GRADE 7, 8, OR 9.
- 3 PIPE BEDDING SHALL BE FRACTURED GRANULAR MATERIAL IDOT GRADATION CA-7 OR CA-11 FROM 4 INCHES BELOW HORIZONTAL CENTER OF PIPE.
- 4 UNSUITABLE MATERIAL TO BE REMOVED WHERE DIRECTED BY THE ENGINEER AND REPLACED WITH COMPACTED SUITABLE MATERIAL.
- 5 TRENCH WIDTH:
PIPE O.D. + 12 INCHES MINIMUM
PIPE I.D. + 18 INCHES MAXIMUM
- 6 CONTRACTORS SHALL COMPLY WITH THE LATEST OSHA STANDARDS INCLUDING, BUT NOT LIMITED TO: SLOPING AND BENCHING TRENCHING WALLS; TRENCH SUPPORT AND SHORING SYSTEMS; SHIELD SYSTEMS; AND HAZARDOUS ATMOSPHERES.



* NOTE: ALL DUCTILE IRON SHALL BE SUBJECT TO POLY WRAP PER CITY ENGINEER
* FA-6 IS ALLOWED FOR TRENCH BACKFILL (ITEM #1)


Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**TYPICAL TRENCH
CROSS SECTION**

Drawing Number
UG-03
Date: 6/1/2007
Drawn: EM
Checked: LZ


CRYSTAL LAKE
ILLINOIS
Engineering Division

HEAVY DUTY HMA PAVEMENT SECTION




HEAVY DUTY PAVEMENT AREAS
ARE SHADED ON THE PLANS


STANDARD DUTY HMA PAVEMENT SECTION



SIDEWALK/PATIO SECTION



CLASS "D" PATCH



BID ONLY

DRAWN BY: CWF
APPROVED: JFV
CAD DATE: 3/9/2016 1:24:18 PM
CAD FILE: \\hrgmhnas\Data\86150398\CAD\Drawings\C\86150398-Details.dwg

JOB DATE: 2016
JOB NUMBER: 86150398

BAR IS ONE INCH ON
OFFICIAL DRAWINGS,
0" = 1"
IF NOT ONE INCH,
ADJUST SCALE ACCORDINGLY.

NO.	DATE	BY	REVISION DESCRIPTION



ILLINOIS DESIGN FIRM # 184.001322
420 N. FRONT STREET, SUITE 100
McHENRY, ILLINOIS 60050
PHONE: 815.385.1778 | TOLL FREE: 800.728.7805
FAX: 815.385.1781 | H3Green.com




McHENRY COUNTY COLLEGE
PARKING LOT A RECONSTRUCTION
CRYSTAL LAKE, ILLINOIS

CIVIL SITEWORK
STANDARD CONSTRUCTION DETAILS

SHEET NO.

C-12




Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**DRAINAGE STRUCTURES:
INLET, TYPE A**

Drawing Number
UD-01a

Date: 4/15/2007
Drawn: EM
Checked: LZ

CRYSTAL LAKE
ILLINOIS
Engineering Division




Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**SIDEWALK RAMPS:
DETECTABLE WARNINGS
(MODIFIED IDOT 424001-04)**

Drawing Number
RD-03b

Date: 4/15/2007
Drawn: EM
Checked: MS

CRYSTAL LAKE
ILLINOIS
Engineering Division




Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**STORM MANHOLE
TYPE A**

Drawing Number
UD-01d

Date: 4/15/2007
Drawn: EM
Checked: LZ

CRYSTAL LAKE
ILLINOIS
Engineering Division



Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**PUBLIC SIDEWALK
RAMP DETAIL
(MODIFIED IDOT 424001-04)**

Drawing Number
RD-03a

Date: 4/15/2007
Drawn: EM
Checked: MS

CRYSTAL LAKE
ILLINOIS
Engineering Division

DRAWN BY: CWF
APPROVED: JFV
CAD DATE: 3/9/2016 1:24:18 PM
CAD FILE: \\hrgmhas\Data\86150398\CAD\Drawings\86150398-Details.dwg

JOB DATE: 2016
JOB NUMBER: 86150398

BAR IS ONE INCH ON OFFICIAL DRAWINGS.
IF NOT ONE INCH, ADJUST SCALE ACCORDINGLY.

NO.	DATE	BY	REVISION DESCRIPTION

ILLINOIS DESIGN FIRM # 184-001322
420 N. FRONT STREET, SUITE 100
McHENRY, ILLINOIS 60050
PHONE: 815.385.1778 | TOLL FREE: 800.728.7805
FAX: 815.385.1781 | HRGreen.com


McHenry
County College

McHENRY COUNTY COLLEGE
PARKING LOT A RECONSTRUCTION
CRYSTAL LAKE, ILLINOIS


CIVIL SITEWORK
STANDARD CONSTRUCTION DETAILS

SHEET NO.
C-13

BID ONLY




- NOTES:**
1. PRECAST FLAT TOPS SHALL CONFORM TO SECTION 504 OF THE STANDARD SPECIFICATIONS.
 2. REINFORCEMENT BARS OR WELDED WIRE FABRIC SHALL BE IN ACCORDANCE WITH ARTICLE 1006.10 OF THE STANDARD SPECIFICATIONS.
 3. JOINT CONFIGURATION AND DIMENSIONS SHALL MATCH AND FIT THE RISER JOINT DETAIL.
 4. LIFTING DEVICES OTHER THAN THAT SHOWN MAY BE USED SUBJECT TO APPROVAL BY THE ENGINEER.
 5. THE FLAT SLAB TOP MAY BE USED IN LIEU OF THE TAPERED TOPS SHOWN ON STANDARD 1514, 1526, 1527, OR 1886, AT THE OPTION OF THE CONTRACTOR OR WHEN FIELD CONDITIONS PROHIBIT THE USE OF TAPERED TOPS.
 6. THE COST OF FURNISHING AND INSTALLING THE FLAT SLAB TOP SHALL BE INCLUDED IN THE UNIT PRICE FOR CATCH BASIN OR MANHOLE.



Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**ECCENTRIC FLAT TOPS
FOR CURB INLET
STORM MANHOLES**

Drawing Number
UD-02b
Date: 4/15/2007
Drawn: EM
Checked: LZ
CRYSTAL LAKE
ILLINOIS
Engineering Division




- NOTES:**
1. CONCRETE FLARED END SECTIONS SHOULD BE CONSIDERED FOR USE WITH CONCRETE PIPE CULVERTS HAVING SKEWS NO GREATER THAN 15 DEGREES.
 2. PRECAST CONCRETE FLARED END SECTIONS SHALL CONFORM TO THE APPLICABLE REQUIREMENTS OF AASHTO M-170 CLASS III, WALL B REINFORCED CONCRETE PIPE.
 3. PRECAST CONCRETE FLARED END SECTION FOR PIPE DIAMETER REQUIRED SHALL BE AS INDICATED ON DETAIL PLAN FOR EACH INDIVIDUAL INSTALLATION.
 4. THE END BLOCK SHALL BE PLACED PRIOR TO THE INSTALLATION OF THE FLARED END SECTION. THE END BLOCK SHALL BE BACKFILLED IN ACCORDANCE WITH ART. 302.10 OF THE STANDARD SPECIFICATIONS. THIS COST SHALL BE INCIDENTAL TO EACH END SECTION.
 5. RIP RAP SHALL CONFORM TO SECT. 281 OF THE STANDARD SPECIFICATIONS EXCEPT ONLY 4'-8" STONE WILL BE ALLOWED. INSTALL FABRIC UNDER STONE.
 6. STANDARD 100T GALVANIZED GRATE REQUIRED FOR 15" DIAMETER AND LARGER.

Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**FLARED END SECTION
(PRECAST
CONCRETE PIPE)**

Drawing Number
UD-02d
Date: 4/15/2007
Drawn: EM
Checked: LZ
CRYSTAL LAKE
ILLINOIS
Engineering Division



NOTE: The haunch dimension H , is equal to the wall thickness T .


STANDARD BOX SECTION

Span, Feet	T , inches		T_B , inches		T_S , inches	
	M259	M273	M259	M273	M259	M273
3	4	7	4	6	4	4
4	5	7 1/2	5	6	5	5
5	6	8	6	7	6	6
6	7	8	7	7	7	7
7	8	8	8	8	8	8
8	9	9	9	9	9	9
9	9	9	9	9	9	9
10	10	10	10	10	10	10
11	11	11	11	11	11	11
12	12	12	12	12	12	12

STANDARD THICKNESSES

ILL. 1-87

2/3.5



Minimum concrete strength shall be 5,000 p.s.i. after 28 days.
The joints of the Precast Box Sections shall be sealed with mastic in accordance with Art. 718.11 of the Standard Specifications for Road and Bridge Construction.
The terms $As1$, $As2$ & $As3$ denote the required steel areas for reinforcement as specified in AASHTO M-259 and ASTM C-789.
Reinforcement shall be welded wire fabric conforming to ASTM Specification A-185.

SPAN X RISE	T (IN.)	A (FT-IN.)	B (FT-IN.)	C (IN.)	E (FT-IN.)	F (FT-IN.)	G (FT-IN.)	H (FT-IN.)	SLOPE (X-Y)
12' X 2'	4	2-8	2-8	4	VAR.	3-0	1-0	1-0	3:1
8' X 2'	4	3-8	2-8	4	VAR.	3-0	1-0	1-0	3:1
5' X 3'	4	3-8	3-8	4	VAR.	4-0	1-8	1-8	3:1
4' X 2'	5	4-10	2-10	5	VAR.	3-0	1-0	1-0	3:1
4' X 3'	5	4-10	3-10	5	VAR.	4-0	1-8	1-8	3:1
4' X 4'	5	4-10	4-10	5	VAR.	4-0	2-0	2-0	2:1
5' X 2'	6	5-0	3-0	6	VAR.	3-0	1-0	1-0	3:1
5' X 3'	6	5-0	4-0	6	VAR.	4-0	1-8	1-8	3:1
5' X 4'	6	5-0	5-0	6	VAR.	4-0	2-0	2-0	2:1
5' X 5'	6	5-0	6-0	6	VAR.	4-0	3-0	2-0	2:1
6' X 2'	7	7-2	3-2	7	VAR.	3-0	1-0	1-0	3:1
6' X 3'	7	7-2	4-2	7	VAR.	4-0	1-8	1-8	3:1
6' X 4'	7	7-2	5-2	7	VAR.	4-0	2-0	2-0	2:1
6' X 5'	7	7-2	6-2	7	VAR.	4-0	3-0	2-0	2:1
7' X 3'	8	8-4	4-4	8	VAR.	4-0	1-8	1-8	3:1
7' X 4'	8	8-4	5-4	8	VAR.	4-0	2-0	2-0	2:1
7' X 5'	8	8-4	6-4	8	VAR.	4-0	3-0	2-0	2:1
8' X 3'	8	9-4	4-4	8	VAR.	4-0	1-8	1-8	3:1
8' X 4'	8	9-4	5-4	8	VAR.	4-0	2-0	2-0	2:1
8' X 5'	8	9-4	6-4	8	VAR.	4-0	3-0	2-0	2:1
9' X 3'	9	10-6	4-6	9	VAR.	4-0	1-8	1-8	3:1
9' X 4'	9	10-6	5-6	9	VAR.	4-0	2-0	2-0	2:1
9' X 5'	9	10-6	6-6	9	VAR.	4-0	3-0	2-0	2:1
10' X 4'	10	11-8	5-8	10	VAR.	4-0	2-0	2-0	2:1
10' X 5'	10	11-8	6-8	10	VAR.	4-0	3-0	2-0	2:1

PRECAST HEADWALL

BID ONLY

DRAWN BY: CWF
APPROVED: JFV
CAD DATE: 3/9/2016 1:24:18 PM
CAD FILE: \\hrghmhos\Data\86150398\CAD\Drawings\86150398-Details.dwg

JOB DATE: 2016
JOB NUMBER: 86150398

BAR IS ONE INCH ON OFFICIAL DRAWINGS.
IF NOT ONE INCH, ADJUST SCALE ACCORDINGLY.

NO.	DATE	BY	REVISION DESCRIPTION


ILLINOIS DESIGN FIRM # 184-001322
420 N. FRONT STREET, SUITE 100
McHENRY, ILLINOIS 60050
PHONE: 815.385.1778 | TOLL FREE: 800.728.7805
FAX: 815.385.1781 | HRGreen.com

McHenry
County College

McHENRY COUNTY COLLEGE
PARKING LOT A RECONSTRUCTION
CRYSTAL LAKE, ILLINOIS

CIVIL SITEWORK
STANDARD CONSTRUCTION DETAILS

SHEET NO.
C-14




Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**DEPRESSED CURB:
DETAIL**

Drawing Number
RD-04b
Date: 4/15/2007
Drawn: EM
Checked: MS

CRYSTAL LAKE
ILLINOIS
Engineering Division




Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**CURB:
CONCRETE CURB
AND GUTTER**

Drawing Number
RD-05a
Date: 6/1/2007
Drawn: EM
Checked: MS

CRYSTAL LAKE
ILLINOIS
Engineering Division




Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**TRAFFIC CONTROL
SIGN AND POST**

Drawing Number
TR-03
Date: 4/15/2007
Drawn: EM
Checked: TR

CRYSTAL LAKE
ILLINOIS
Engineering Division




Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**CURB:
SIDEWALK WITH
INTEGRAL CURB**

Drawing Number
RD-05c
Date: 4/15/2007
Drawn: EM
Checked: MS

CRYSTAL LAKE
ILLINOIS
Engineering Division



Approved: City Engineer
Victor C. Ramirez, P.E.
Director of Engineering and Building

Drawing Name
**TYPICAL HANDICAP
ACCESSIBLE
PARKING STALL**

Drawing Number
TR-06
Date: 6/1/2007
Drawn: EM
Checked: RP

CRYSTAL LAKE
ILLINOIS
Engineering Division

DRAWN BY: CWF
APPROVED: JFV
CAD DATE: 3/9/2016 1:24:18 PM
CAD FILE: \\hrgmhnas\Data\86150398\CAD\Drawings\C\86150398-Details.dwg

JOB DATE: 2016
JOB NUMBER: 86150398

BAR IS ONE INCH ON
OFFICIAL DRAWINGS.
IF NOT ONE INCH,
ADJUST SCALE ACCORDINGLY.

NO.	DATE	BY	REVISION DESCRIPTION

ILLINOIS DESIGN FIRM # 184.001.322
420 N. FRONT STREET, SUITE 100
McHENRY, ILLINOIS 60050
PHONE: 815.385.1778 | TOLL FREE: 800.728.7805
FAX: 815.385.1781 | HRGreen.com

McHenry
County College

McHENRY COUNTY COLLEGE
PARKING LOT A RECONSTRUCTION
CRYSTAL LAKE, ILLINOIS

CIVIL SITEWORK
STANDARD CONSTRUCTION DETAILS

BID ONLY

SHEET NO.
C-15